



Public Safety Complex Project Status June 5, 2007



Construction Progress

Mass Excavation - COMPLETED

- The site excavation was awarded to **Vitti Excavators, LLC.**, at their low bid price of \$1,200,000.
- **14,000** tons of clean soil was moved to the Cos Cob Power Plant for future site capping.
- **16,731** tons of contaminated soil was removed a unit price of \$100/ton.
- The final total cost of the excavation including all change notices is **\$2,897,393.**

General Construction – Underway

- The building construction contract was awarded to **Worth Construction** for \$30,978,000. General Construction began on February 7, 2007.
- Concrete foundation of new building complete.
- Drilled Piers for the Parking Garage foundation are in place.
- First steel delivered and erected June 5, 2007.
- Pre-cast components for parking garage scheduled for delivery in September 2007.



Steel Erection, June 5, 2007



Construction Site, June 1, 2007